

UC Davis Health Fire Marshal's Office 4800 2nd Avenue, Suite 3010 Sacramento, CA 95817 916-734-1223

hs-fireprevention@ucdavis.edu www.ucdmc.ucdavis.edu/fire/



Interim Life Safety Measures (ILSM) Impact Worksheet

This form is completed by the Project Manager, Contractor or Contractor's Representative. Complete the form and submit to the Fire Marshal's Office for an evaluation of the need for an ILSM, Fire Watch, or other safety measure.

Project Title:				
Start Date of ILSM:	End Date of ILSM:	End Date of ILSM:		
A/C#	OSHPD#			
Project Description:				
		Yes	No	
Project alters or significantly compromises exit access, exiting, or exit				
discharge building elements?				
If yes, provide a floor plan showing how exiting is affected. Temporary exit and/or evacuation signs may be required.				
, ,				
Compromise of building compartmentation including fire or smoke				
walls, floor / ceiling assemblies, corridor walls, use area doors, or other defend in place elements?				
If yes, describe in information.				
The investment of the building for all more				
The issue impairs the building fire alarms or sprinkler systems?		<u> </u>		
The activity includes significant ignition sources such as cutting, welding, or other operations using flame or producing sparks?			Ц	
welding, or other operations using fiame or p	broducing sparks?			
The activity includes large quantities of combustible materials,				
flammable materials, or generation of large amounts of dust and				
debris?				
Access to fire or life safety equipment affects	ed?			
If yes, what systems or equipment? (i.e.: fire watch, Fire Inspector, extinguisher,				
etc.)				
Are construction barriers present / required?				



UC Davis Health Fire Marshal's Office 4800 2nd Avenue, Suite 3010 Sacramento, CA 95817 916-734-1223 hs-fireprevention@ucdavis.edu www.ucdmc.ucdavis.edu/fire/



Documentation – When ILSMs are required, the following documentation must be maintained:

- a. Training rosters
- b. Fire drill reports
- c. Monthly inspection and testing of temporary fire alarm, detection, and suppression systems
- d. Daily inspection of construction area
- e. Weekly inspection of buildings, grounds, and equipment with special attention to excavations, construction areas, construction storage, and field offices
- f. Completed ILSM form at the job site

Note: Contractor activities that pose an immediate threat to the health and safety or patients, visitors, hospital employees or construction personnel shall be discontinued immediately until the hazards are abated and corrected and the appropriate ILSM(s) are developed.

Requestor's Signature	 Date
Requestor's Email	Requestor's phone #
UCDH Fire Marshal's Office Representative	Date
Information:	