Fire Marshal's Office





4800 2nd Avenue, Suite 3010 Phone: (916) 734-1223 Fax: (916) 451-7754 hs-fireprevention@ucdavis.edu

Daily Inspection Log

This list is not a comprehensive list of all items inspected and maintained for safey during construcion.

Project Name:

UCDAVIS

HEALTH

ILSM START DATE:

OSHPD#:

Room identification number and fire alarm device address is clearly visible	Ensure alternative Exit signage is visible
Fire extinguishers are present, operational, and up to date.	Smoke detectors bagged at start and unbagged at end of work day Coordinate with Aux so Sacramento Fire response will not be dispatched.
Construction materials are within the project area and debris is cleared from the site each day	Construction barrier is intact and fire rated doors latch
Ensure all exits are unobstructed	Sprinklers are protected and any shut down is under 10 hours Coordinate with PO&M and Aux Services

Contractor	Inspector	Comments
Walk each area indicated by the ILSM and ensure measures are in place.	Review the progress and verify the responsible parties adhere to ILSM provisions.	
Effective Dates	Effective Dates:	
Daily - Initial and Date	Weekly – Initial and Date	
	<u> </u>	